

From: **Robert Stephenson** rob@rs41.org
 Subject: Re: Revised Meetinghouse Schedule
 Date: June 11, 2021 at 3:28 PM
 To: Michael Petrovick mpetrovick@mjparchitect.com



Mike,

I sent that earlier, June 9th. See below.

Rob

>>>>

Hi Mike,

Attached is the revised Timeline. Have a look at it and let me know if there are any corrections to be made.

The next item due is tomorrow, June 10: Bid Documents delivered to LCHIP & NHDHR.

On Friday, the revised Specs are due to be delivered to the Town. The minute I have these I'll be forwarding them to the Fire Chief and the Building Inspector.

The main link to include in the Specs is: <http://www.rs41.org/Meetinghouse/tower.htm>
 Within that the links of most interest to prospective bidders are: The Tower Assessment and the Images of the Tower.
 The Timeline may be of interest to them as well.

Regards,

Rob

✓	2021	Jan 1	Agreement signed by Town Manager returned to Michael Petrovick.
✓		March 3	First invoice (\$1,000) submitted to the Town of Jaffrey by Michael Petrovick Architects.
✓		March 21	Meeting with Town staff at Fire Station. Attending: Chamberlain, Frederick, Croteau, Deschenes, Petrovick, Dav
		March 8-12	Review Field Work with LCHIP.
		March 12	Preliminary draft Statement of Work including Scope & Specifications provided by Michael Petrovick.
		March 15-April 2	Design Development by Michael Petrovick.
		April 2	Final draft Statement of Work including Scope & Specifications provided by Michael Petrovick.
✓		March 3	Second invoice (\$1,000) submitted to the Town of Jaffrey by Michael Petrovick Architects.
✓		April 12	\$1,000 donation from Jaffrey Center Village Improvement Society accepted by the Board of Selectmen.
✓		April 12	\$200 Incentive Payment from LCHIP accepted by the Board of Selectmen.
✓		April 24	Town Meeting. Meetinghouse Trust Fund warrant article (Article 22); \$3,000 approved unanimously.
✓		April 29	Fundraising letters sent to JHS, JHDC and Amos Fortune Forum.
✓		May 7	Spring meeting and inspection, Meetinghouse Committee.
✓		June 8	Meeting to review Specifications at Town Office: Todd Croteau, Mike Petrovick, Rob Stephenson.
		June 10	Bid Documents delivered to LCHIP & NHDHR for review.
		June 11	Final Specifications delivered to Town of Jaffrey.
		June 11	Final Specifications sent to Fire Chief and Building Inspector for final review.
		June 14	\$1,500 donation from Jaffrey Historical Society accepted by the Board of Selectmen.
		June 18	LCHIP Review.
		June 18	Scope, Specifications, Bid Documents ready for distribution.
		June 18	Scope, Specifications, Bid Documents posted on Town website.
		June 22	Advertisements appear in Keene <i>Sentinel</i> & Monadnock <i>Ledger</i> .
		June 21-Aug 20	Bidding period.
		July 8	Mandatory pre-bid Meetinghouse walk-thru for bidders.
		Aug 20	Bid due date & opening at Town Office at 9am.
		Aug 23	Winning bid accepted & winning bidder notified.
		Aug 25	Notice to Award signed by winning bidder & Town Manager.
		Sep 3	Payment Bond & Performance Bond signed by winning bidder.
		Sep 3	LCHIP notified of contractors to be used on the project.
		TBD	Selectmen approve closing of roads around Meetinghouse.

	Sep 8	Pre-construction meeting on-site. Town & contractor representatives.
	Sep 8	LCHIP approves Due Diligence and agrees construction can proceed.
	Sep 8	Notice to Proceed signed by winning bidder & Town Manager.
	Sep 8	"Project in the Works" sign (if provided) installed.
	TBD	Roads around Meetinghouse closed.
	TBD	Construction commences.
	TBD	Scaffolding installed.
	TBD	Michael Petrovick sends 50% Complete Letter to LCHIP.
	TBD	Scaffolding removed (one-month rental).
	TBD	LCHIP Midpoint Site Visit.
	TBD	Construction completed.
	TBD	Final Site Visit by LCHIP.
	TBD	Submission of final billing by contractor & architect.
	TBD	Final Project Budget submitted to LCHIP.
	TBD	Baseline Documentation Report submitted to LCHIP.
	TBD	"Project in the Works" sign (if provided) returned to LCHIP.
	TBD	Stewardship Agreement Recorded as required by LCHIP.
	TBD	State legislators notified of project completion as required by LCHIP.
	TBD	First & final disbursement of grant requested of LCHIP.
2022	TBD	First & final disbursement of grant received from LCHIP.
Screenshot	31	LCHIP Grant Expiration date.

>>>>>

-+--+
 Robert B. Stephenson
 Mail: 150 Rivermead Road, Apt. 243, Peterborough, NH 03458-1820 USA
 Cel: +1 603-933-2471. Library: 603-532-POLE (7653)
 E-mail: rob@rs41.org
 Alternate e-mail if difficulties: 5327653@gmail.com
 Library: 8 Main Street, Unit 2, Jaffrey, NH
 The Antarctic Circle: <http://www.antarctic-circle.org>
 My site: <http://www.rs41.org>
 -+--+

On Jun 11, 2021, at 3:04 PM, Michael Petrovick <mpetrovick@mjparchitect.com> wrote:

Hi Rob,
 Have you had an opportunity to revise the project schedule per our meeting on Tuesday?

Please forward the revised schedule upon revision.

Thanks,

Michael J. Petrovick, NCARB, AIA
 Principal

President-Elect | AIA New Hampshire

Please make note of our hours: M-Th 8am – 5pm, F 8am – 3pm.

<image001.png>

51 Railroad Street Suite 140
 Keene, NH 03431
 P: 603.636.7056
 M: 603.491.2536

www.minarchitect.com

[www.primo.com](#)
Licensed in NH, MA, ME and VT
